



# CROCKER CONSULTING ENGINEERS, INC.

November 14, 2008

Mr. Mike Sebben  
Slone Architects  
1200 East Woodhurst Drive  
Building "J" Suite 100  
Springfield MO 65809

Location Job #07-153  
JBB Hospitality, Inc:  
Holiday Inn Express  
Hotel & Suites  
St. Robert, Missouri

Re: Response to IHG Review Letter


Mike:

The following are responses to comments in Section III of the Design & Plan Review Comments from InterContinental Hotels Group.

5. The 1st Floor Lighting Plan (E2.1) includes lighting for the steps in the theater. Fixture "L" is a step light that will be recessed in the wall at the end of the step.
6. We have revised the 1st Floor Lighting Plan (E2.1) and Alternate 1st Floor Lighting Plan (E2.1A) to include dimmers for the lobby and great room. All of the fixtures in these rooms are now controlled by dimmers. The compact fluorescent light fixtures in those areas were modified to include dimmable ballasts. We revised the Light Fixture Schedule (E7) to add fixtures A1 and D1 (the same as fixtures A and D but with dimmable ballasts) and to add a dimmable ballast to fixture J.
7. We have added a carbon monoxide detector to the 1st Floor Fire Alarm Plan (FA1.1) and the Alternate 1st Floor Fire Alarm Plan (FA1.1A).
9. We have already provided a 1/2 inch cold water line to the breakfast bar for a juice machine. Keynote #3 on the 1st Floor Water and Gas Piping Plan (P2.1) and the Alternate 1st Floor Water and Gas Piping Plan (P2.1A) indicates what this line is for. We have modified this keynote to instruct the plumber to install this water line inside the cabinet so that it will not be visible if a juice machine is not installed immediately. We also added a note to instruct the plumber to coordinate the installation of a drain for the juice machine if one is required.

These changes shall modify or clarify only these listed items. This letter shall not relieve the contractor(s) of any responsibilities under the plans and specifications except as amended herein. All other existing responsibilities as stated in the plans, specifications, and letters of clarification shall remain. Please advise Building Regulations and any contractors working from our drawings of these changes.

Sincerely,

  
Patrick D. Crocker, P.E.

